



CLINTON COMMUNITY SCHOOLS

340 E. Michigan Avenue

Clinton, Michigan 49236-9564

(517) 456-6501 Superintendent's Office

Dear Redwolves Parents/Families,

Summer 2023

Bond project highlights at Clinton Community Schools

Clinton Community Schools continues to work towards implementation of the improvements included in the bond approved by District voters in 2021. Our District staff and students are excited to experience the features and conveniences of these new and updated facilities. We remain grateful to our community for your investment in Clinton Community Schools!

Although we are well past the worst of the pandemic caused by COVID-19, we continue to experience its effects, which has included significant delays in receiving necessary construction materials. Unfortunately, these delays, which are outside the control of the District, its designers, and contractors, have presented challenges to our project timelines. Despite these challenges, our contractors continue to make good progress on the bond projects.

As we have done in the past, we are excited to provide these updates of current and recent improvements taking place with the new high school addition along with sharing some aerial footage showing the progress on the high school addition.

As a reminder, please drive with caution around the construction area.

Elementary School:

The classroom doors and hardware project is delayed, but if materials do arrive earlier, the contractors could start right away. For those portions of the project that are unable to be completed prior to the start of the 2023-2024 school year, the contractors will perform work after school hours and on the weekends during the school year.

Current High School: Roof Top Units (RTU) work has started to replace the aging HVAC system in the current high school. RTUs are being replaced with all units expected to be replaced by the fall of 2023. Variable air volume (VAV) boxes have been delivered and installation has begun. Variable air volume (VAV) systems enable energy-efficient HVAC system distribution by optimizing the amount and temperature of distributed air. Fire alarm work upgrade started at the existing high school.



VRV and ductwork is progressing. 80% of rooftop units are disconnected and new conduit and wiring replacement has begun

CHS Addition Project: The foundation and storm sewer work is progressing along with the completion of the retention pond. There will be two new walking paths put in for football/track spectators along the fence at Wegner Stadium and between the baseball/softball complex. There are also new traffic patterns as well as additional temporary parking on the east side of the existing building.



Site View



Wall/Hallway being added separating 2 buildings



Aerial of the retention pond



View from the West masonry contractor, with the gym wall block starting.





Clinton High School

Addition & Improvements

IDI ARCHITECTURE
ENGINEERING
CONSULTING



Thank You Voters!

Your 2021 Bond Dollars at Work!



We want to again thank voters for supporting the bond. Your investment in our facilities will pay dividends for our students, families and the entire community for decades to come.